## FIRE SAFETY SURVEY CHILD CARE FACILITY

Las Vegas Fire & Rescue Fire Prevention Division 500 N. Casino Center Blvd. Las Vegas, NV 89101 (702) 229-0366

Business Name:					
Address:		~			
City		State		Zip Code	
Person Contacted:		Inspector:	Hours of Operation:		
Care for: (circle one)	6 or less	7 or more			
Approved plans required for construction/remodel.				NAC 477.562	
Install smoke detectors in all sleeping/napping areas.				NAC 477.562	
Bathroom and closet doors must open from the inside and outside.				NAC 477.562	
Provide 2-A:10-	NAC 477.562				
Mount fire extin	NFPA 10				
Service and tag	NAC 477.410				
Provide adequat	NAC 477.562				
Discontinue use	NAC 477.562				
All heating equipment and water heaters must be enclosed to avoid contact.				NAC 477.562	
Install Fire Alar	m System.			NAC 477.563	
Install Fire Sprin	nkler System.			NAC	
477.568					
Provide non-cor	nbustible waste co	ontainers with tight fitting	g lid.	NAC 477.562	
Provide 2 unobstructed exits, one which leads directly outside.			side.	NFPA 101: 16.2.4	
Install illuminated exit signs with battery back-up.				NAC 477.563	
Install emergency lighting with battery back-up.				NAC 477.563	
Provide adequat	e space for exit ai	isles/corridors.		NFPA 101	
Discontinue use of revolving, sliding or overhead doors as exits.			exits.	NFPA 101	
Exit doors must	be at least 3 feet	in width.		NFPA 101	
		her barriers from exit doc	ors/windows.	NFPA 101, Chapter 16	
Remove fabric v	window coverings	s in sleeping areas.		NFPA 101, Chapter 16	
		be 24"(H)x20"(W) with	sill no higher than 4	4 inches NAC 449.218	
Post evacuation	plan.			NAC 432A.280	
Provide record of	of monthly fire dri	ills.		NAC	
432A.280					
Provide child-re	sistant covers on	electrical outlets.		NAC 477.562	
Reduce storage	of flammable liqu	ids to 10 gallons or less.		NAC 477.562	
Discontinue use	of extension cord	ls.		NFPA 1: 11.1.5	
Gas water heate	r must be 18 inche	es above floor.		NFPA 54	
Post address on	building.			CLV Ord. #3744	
Comments:					

White - File Pink - Customer

A reinspection will be conducted in \_\_\_\_\_ days.